CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3
Certificate No.: TC-5548

To,

Date: 31-12-2019

ASSISTANT EXECUTIVE ENGINEER
YELAHANKA SUB DIVISION
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Civil Pro Services for the work of IMPROVEMENTS TO ROADS AND DRAINS AT JAYAMUNI BADAVANE AND SURROUNDING AREAS IN WARD NO. 01 OF YELAHANKA SUB DIVISION

Ref: 1. Work Order No: BBMP/EE/YNK.D/W.O/163/2019-20

2. Job code: 001-20-000004

We are here with forwarding to M/s. Technical Managaer (West) KRIDL, Bangaluru, 5th Block 17th Main Shivakumar Swamy Building, Bhashyam Circle Bangalore:560010. First and Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 93,09,419.00 /- (Rs. Ninety Three Lakhs Nine Thousand Four Hundred and Nineteen Rupees Only).

AE-I

Thanking you,

Yours faithfully,

For Civil Pro

CIVIL Pro Sig Date BANGALORE

R. KARTHIK RECHAN
AUTHORIZED SIGNATORY
CIVIL PRO

AME OF WORK:- Improvements to Roads and Drains at Jayamuni Badavane and surrounding areas in Ward No. 01 Yelahanka Sub division

ame of Client : Assistant Executive Engineer, Yelahanka Sub Division, BBMP, Bangalore.

ontractor/ Agency: M/s. Technical Managaer (West) KRIDL, Bangaluru, 5th Block 17th Main Shivakumar Swamy Building, Bhashyam Circle Bangalore:560010

otal Cost RS.93,09,419.00/-

ate Of Inspection : 31-12-19

tatus Of Bill : First & Final Bill

n the Presence of : a) Assistant Engineer Project division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT

Sl. No.	Description of work	Comments/Observations
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications.. and as per the directions of the Engineer-in-charge of the work .as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
2	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and bottom including centring shuttering cost of material HOM of machinary curing etc., complete execluding cost of steel as per MORTH specification as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
4	Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

5	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (Data Rate)	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete as per specifications and as per the directions of the Engineer-in-charge of the work .(Data Rate)	Work done upto the Billed Quantity and the Quality is satisfactory
7	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers , trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
8	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications.. as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
9	Vaccum De- writing with vaccum pump and suction mat and compaction with skin flater clubbed with floatiog disc including cost of generator, HOM of machinery Sereed Vibratory Power Floaterblade and diisc etc. with all lead and lift. as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory